# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Providing vehicle of parking adjecent to railway wheel factory compound wall from dairy circle in ward no 04 |
| 2 | Amount of work portion | Rs. 2223814.25 |
| 3 | Estimated Cost | Rs.25.00 |
| 4 | Name of Contractor | N N Srinivasaiah |
| 5 | Agreement no | No : 23/2017-18, dt:02/05/2017 |
| 6 | No and date under which work order issued | No : 23/2017-18, dt:02/05/2017 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting | |
| 9 | Date of receipt of application in the Sub Division office | 28/08/17 |
| 10 | Extension granted if any | |
| | I | |
| | II | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | EWE- CC(1:4:8) |
| 12 | Work carried out during 1st extension | |

| | | |
|---|---|---|
| 13 | Work carries out during 2nd extension | |
| 14 | Time now applied for | 120 days |
| 15 | Date of recommanding time 2nd extension | |
| 16 | Weather the original application of the contractor is enclosed | Yes |
| 17 | Balance of work remaining work | cobble paving CCM20, etc, |
| 18 | Probable time required for completion of remaining work | 120 days |
| 19 | Cost work charged establishment charged on the work after the expairy original period | |
| 20 | Weather notice as per clause of contract has been issued | Yes |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Rs. 10/day Penalty may be considered. |
| 21 | Remarks of the EE and the daily rate of penalty proposed | Penalty may be levied as above. |

Ramareegeerady
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Applicable penalty be levied

Chief Engineer,
Yelahanka Zone, Bangalore-92